

PRE-BID MEETING
SMITH HATCHERY CULVERT REPLACEMENT
October 25, 2005
1:30 PM

PRESENT: Greg Leary, Concrete Engineers
Steve Barnes, Boone Construction
Nathan Lacy, CL Richardson
Luke Hake, Muenks Brothers Construction

Heather Turner, Purchasing

Don Abell, BCPW
Dave Mink, BCPW
Matt VanderTuig, BCPW

Heather Turner called the meeting to order at 1:30 p.m. Heather advised bid opening is scheduled for November 8th. Bids must be in by 9:15 am and will be opened in Commission at 9:30 am.

Any changes as a result of the pre-bid meeting will be done as an addendum.

Don Abell advised the scope of work. The purpose of the work is to connect pipe under Smith Hatchery to pipe under Katy Trail. The pipe under Katy Trail will stay and new pipe will be installed under Smith Hatchery. Results of construction will provide a wider road.

Anticipated Notice to Proceed is November 28th.

The working day contract is for 15 working days. The bidders expressed their opinion that this was a tight schedule considering there is also a 7-day cure time. Currently the deadline to complete is December 15th.

Matt reviewed the erosion control plan. Plan for erosion control is to install turf mat on the slopes during construction and erosion control blankets after completion during seeding season which begins March 15. The silt fence will also be removed at that time.

Don Abell reviewed special provisions. The county will provide the pipe. Bedding is included as a separate bid item. If material runs over the unit price would be used.

Corp permit has been received. Approvals and work authorizations have been received from property owners.

Rebar calls for epoxy coated – used MoDot specs.

An addendum will be sent out outlining any changes resulting from pre-bid conference.